

Schurz and Bingham Hall Renovations:

● ● ● ● CONSTRUCTION UPDATES ● ● ● ●

What's going on out there?

The masonry contractor has completed 80% of all work at Schurz and 65% of work at Bingham, not including exterior site walls.

All student rooms should be completely finished by the second week in February!

77% of the project is now complete!

All electrical work is to be completed in the Schurz towers by February 1st.

Crews are installing the remaining storefront glass for lower level Bingham, which arrived January 11.

Crews will install corridor carpet during the last week of January!

All FCUs should be installed in Schurz by the first week of February, including those in corridors and lounges.

Architects Gear Up for Punch Lists

Starting on February 4, project architects, sub consultants, and MU officials will begin amassing what is known in the construction industry as a “punch list.” This list allows the architects to make sure the general contractor has complied with the drawings and specifications for a construction project. SZ/BM architects will start with 1st—4th floor student rooms, and during

the next few months, all other spaces will be reviewed until the whole of the SZ/BM project has been noted on the punch list. The contractor will have a specified amount of time to complete or correct any items on the list. Once all this has been completed, the building will finally be turned over to Residential Life to get it ready for opening in Fall 2008!

Look for the next installment of the Schurz and Bingham Hall Construction Updates, **Issue 6**, in the coming weeks. Remember, you can always let us know what you think, ask a question, or voice a concern about any of the RLMP projects by simply sending us an email at rlmp@missouri.edu.

Don't forget to visit the project website at:
http://reslife.missouri.edu/RLMPnew/sch_bing.php